

**City of Dyersburg  
Public Works Department  
Dyersburg Farmers Market Renovation  
Addendum 2**

**November 13, 2024**

**Addendum 2 includes the following posed questions/answers:**

Q1. Can we let all the plan holders know that 24-gauge metal trim is acceptable in place of 22-gauge?

A1. 24-gauge metal trim is acceptable in place of 22-gauge.

Q2. Are we to provide ERCES DAS for this project?

A2. We can omit the ERCES DAS from the project. The Authority Having Jurisdiction will determine if it is needed for the project at a later date.

Q3. Can we get additional information on the fire alarm? It looks like a notifier spec but it doesn't call out a brand, but says it must communicate on the NOTI-FIRE-NET, and we are wondering if that's just a cut and paste. Can you confirm any existing systems?

A3. The brand is not specified. Ideally, it should be non-proprietary. I would suggest: Fire-lite, Edwards, Kiddie, Notifier (Warden series), or Silent Knight. It will not connect to any existing fire alarm system.

Q4. There are weatherproof Smoke Detectors shown. Do they make a weatherproof smoke detector, please specify or do you want the Smoke Detectors mounted on weatherproof boxes. Can you verify please.

A4. Heat detectors may be substituted for weatherproof smoke detectors (smoke detectors in weatherproof boxes) in the open area. Provide regular smoke detector in the enclosed areas where shown.

Q5. The drawing E-103 shows a triangle with two lines drawn through it. I assume these are intended to be Fire Alarm Strobes Lights but there is nothing that reflects this symbol on the Fire Alarm device schedule. Please Clarify?

A5. This symbol is the wireless access point (WAP) for wifi.

Q6. Drawing A-401, Detail 5 – Calls out Aluminum letters sizes, etc... Is this signage to be supplied and installed by the General Contractor? Please clarify, signage is not included in the specifications.

A6. Contractor to provide. Reference the drawings for signage information.